



Palmetto Road Sidewalk Project

Project Description: This project consists of the construction of approximately 1,300 linear feet of sidewalk, curb and gutter, drainage. The proposed sidewalk will extend the existing sidewalk on the west side of Palmetto Road near Western Avenue to Landon Drive and extend the existing sidewalk on the east side of Palmetto Road near Western Avenue to Royalview Drive.



Schedule:

August 2019 - Looking Northeast from Western Avenue

Bid Opening: April 10, 2019

Notice to Proceed: August 12, 2019

Contract Completion Date: October 25, 2019

Current Contract Price: \$ 289,082

Engineering Department September 2019 Status: The construction contract was awarded at the May 7, 2019 City Council Meeting. Construction is ongoing.

Project Designer: City of Knoxville

Demolition Contractor: Design and Construction Services, Inc.

City of Knoxville Contact

Construction Engineer: Robin Tipton, PE (865) 215-6100



CITY OF KNOXVILLE
Madeline Rogero, Mayor

James R. Hagerman, PE
Director of Engineering