



## 600 Block of Market Street Project

**Project Description:** This project will reconstruct Market Street and adjoining sidewalks between Clinch Avenue and W Church Avenue. This project will alleviate the severe cross-slope on this important section of downtown sidewalk. The street will be concrete and the sidewalks will have a band of integrally colored, stamped concrete closely matching the color and pattern of the 700 Block of Market Street. In addition, the project will include new LED street lights, structural soil cells and tree wells for five street trees.



**January 2020 - Looking South  
Construction Complete**

### **Schedule:**

Bid Opening: September 19, 2018

Notice to Proceed: May 6, 2019

Contract Completion Date: November 15, 2019

**Current Contract Price:** \$ 493,515

**Engineering Department February 2020 Status:** The project is complete.

**Project Designer:** City of Knoxville

**Construction Contractor:** McKinnon Construction Company, LLC

**City of Knoxville Contact**

**Construction Engineer:** Robin L. Tipton, PE (865) 215-6100



CITY OF KNOXVILLE

Indya Kincannon, Mayor

James R. Hagerman, PE  
Director of Engineering