



Sheffield Drive Sidewalk Improvements Project

Project Description: This project consists of the construction of approximately 4,150 linear feet of sidewalk along the north side of Sheffield Drive with curbs, gutters, and drainage. The proposed sidewalk will connect the existing sidewalk on the north side of Sheffield Drive near Portsmouth Road to the existing sidewalk on Wesley Road.



Sheffield Drive – May 2020



September 30 – Ribbon-Cutting Ceremony

Schedule:

Bid Opening: September 11, 2019

Notice to Proceed: December 16, 2019

Contract Completion Date: May 13, 2020

Current Contract Price: \$ 437,702

Engineering Department October 2020 Status: The sidewalks, driveways and asphalt patching are complete. The contractor is working on punch list items.

Project Designer: City of Knoxville

Construction Contractor: Design and Construction Services, Inc.

City of Knoxville Contact

Construction Engineer: Robin L. Tipton, PE (865) 215-6100



CITY OF KNOXVILLE
Indya Kincannon, Mayor

W. Harold Cannon, Jr., P.E.
Engineering Director