



Ed Shouse Drive Bridge Repair Phase II Project

Project Description: This Project continues with rehabilitating the parallel bridges at Ed Shouse Drive over CSX Railroad, which lie approximately 950 feet south of Western Avenue. Phase I of the project repaired the northbound bridge and was completed in November 2016. Phase II will repair the southbound bridge.



Schedule:

Bid Opening: June 10, 2020

Notice to Proceed: April 5, 2021

Contract Completion Date: May 19, 2021

Current Contract Price: \$265,596

Engineering Department June 2021 Status: The construction contract for this project was awarded at the July 14, 2020 City Council Meeting. Construction is substantially complete. Completion is being delayed while waiting for a part to be delivered for the guardrail system.

Project Designer: Volkert, Inc.

Construction Contractor: Jones Bros. Contractors, LLC

City of Knoxville Contact

Construction Engineer: Robin L. Tipton, PE (865) 215-6100



CITY OF KNOXVILLE
Indya Kincannon, Mayor

W. Harold Cannon, Jr., P.E.
Engineering Director