



700 Block S Gay Street Improvements Project

Project Description: The City of Knoxville began implementing streetscape projects on S Gay Street in the 1980s. The 700 block is the only one that remains unimproved. The sidewalks are old and patched from various repairs and tree wells are either empty or outgrown by the remaining trees. Additionally, the concrete used to cover the basement access points under the sidewalk is beginning to crumble in several locations. Another issue is that the brick intersections at Clinch Avenue and W Church Avenue are deteriorating as can be seen by the dislodged bricks which require unsightly asphalt patches. The City hired Vaughn & Melton Consulting Engineers to provide design services for this streetscape project. This contract will task Design & Construction Services with constructing the improvements to the 700 block and replacing the intersections at Clinch Avenue, W Church Avenue and Cumberland Avenue.



October 2017

Schedule:

Bid Opening: September 10, 2015
Notice to Proceed: December 9, 2015
Contract Completion Date: October 31, 2017

Current Contract Price: \$ 1,475,937

Engineering Department November 2017 Status: The project is complete.

Project Designer: Vaughn & Melton Consulting Engineers, Inc.
Demolition Contractor: Design and Construction Services, Inc.

City of Knoxville Contact
Construction Engineer: Robin Tipton, PE (865) 215-6100



CITY OF KNOXVILLE
Madeline Rogero, Mayor

James R. Hagerman, PE
Director of Engineering