



Mineral Springs Avenue Bridge Replacement Project

Project Description: This project will construct a new bridge on Mineral Springs Avenue over First Creek. Related additional work includes a new sidewalk connection from N Broadway to Walker Boulevard along Mineral Springs Avenue. This new bridge was sized based on recommendations in the First Creek Watershed Stormwater Management Master Plan prepared by ARCADIS in 2009.



Construction Complete – June 2021



Construction Complete – June 2021

Schedule:

Bid Opening: June 25, 2019
Notice to Proceed: July 6, 2020
Contract Completion Date: August 6, 2021

Current Contract Price: \$1,217,655

Engineering Department August 2021 Status: Mineral Springs Avenue was closed to through traffic on June 9, 2020. The new bridge was opened to all traffic on June 14, 2021 and the project is complete.

Project Designer: Benesch
Construction Contractor: Jones Bros Contractors, LLC

City of Knoxville Contact
Construction Engineer: Robin L. Tipton, PE (865) 215-6100



W. Harold Cannon, Jr., P.E.
Engineering Director