



Mineral Springs Avenue Bridge Replacement Project

Project Description: This project will construct a new bridge on Mineral Springs Avenue over First Creek. Related additional work includes a new sidewalk connection from N Broadway to Walker Boulevard along Mineral Springs Avenue. This new bridge was sized based on recommendations in the First Creek Watershed Stormwater Management Master Plan prepared by ARCADIS in 2009.



During Construction – February 2021

Schedule:

Bid Opening: June 25, 2019

Notice to Proceed: July 6, 2020

Contract Completion Date: July 5, 2021

Current Contract Price: \$1,188,554

Engineering Department April 2021 Status: Mineral Springs Avenue was closed to through traffic on June 9, 2020 and all traffic is being detoured to Walker Boulevard. The retaining wall, concrete swale and abutment #1 and abutment #2 have been poured. The storm sewer system has been installed. The bridge beams have been set, metal decking installed and bridge deck poured.

Project Designer: Benesch

Construction Contractor: Jones Bros Contractors, LLC

City of Knoxville Contact

Construction Engineer: Robin L. Tipton, PE (865) 215-6100



CITY OF KNOXVILLE
Indya Kincannon, Mayor

W. Harold Cannon, Jr., P.E.
Engineering Director